

# Duct Test Report

<b>Testing Company</b>	<b>Name of Tester</b>	<b>Signature</b>
<b>Home Address</b>	<b>Permit Number</b>	<b>GPIN</b>
<b>Conditioned Square footage</b>	<b>Source of Conditioned Square Footage</b>	<b>Number of HVAC Systems</b>

## TEST RESULTS

### System 1

Duct tightness testing is not required. All ducts and the air handler are located entirely within the building thermal envelope.

Square Footage Served	Test Conditions	Maximum Allowed (CFM25)	Photo of Test Results on Gauge
Date	Test results (cfm@25pa)	Compliance Status	

### System 2

Duct tightness testing is not required. All ducts and the air handler are located entirely within the building thermal envelope.

Square Footage Served	Test Conditions	Maximum Allowed (CFM25)	Photo of Test Results on Gauge
Date	Test results (cfm@25pa)	Compliance Status	

### Notes

#### N1103.3.4 (R403.3.4) Duct Leakage (Prescriptive)

Test Conditions	Maximum Allowed Duct Leakage	Maximum Allowed (CFM25)
Rough-in with air handler installed	4 CFM per 100 sq ft of conditioned floor area	.04 x conditioned floor area served
Rough-in without air handler installed	3 CFM per 100 sq ft of conditioned floor area	.03 x conditioned floor area served
Post-construction	4 CFM per 100 sq ft of conditioned floor area	.03 x conditioned floor area served

